



TOWN OF PENDLETON

Engineering Report

January 2021

General Engineering Support

Town Projects/ Programs

- **MS4 Stormwater Management Program**
 - MS4 SPDES 2020 reporting period closed December 31, 2020. Annual Report due to NYSDEC June 1, 2021; GHD to coordinate with Departments for reporting
- **Water Tank Painting**
 - Preliminary plans and bid package complete; 2021 Construction
- **Bear Ridge Solar (No current activity)**
 - PSS filed Feb 25, 2019; intervener fund request submitted April 4, 2019;
 - Intervener fund hearing held April 17th 11:00am
 - Stipulations (revised) issued on October 25, 2019
- **Various Town Code Updates 2020**
 - Town initiated SEQR process for various Ordinance updates on April 27, 2020. GHD sent out lead agency coordination review letters to involved agencies on May 6, 2020.
 - Blue 1 - SEQR and code amendment completed
 - Red 1 - SEQR Type II Completed
 - RED 2 – TYPE II Completed
 - **RED 3 – TYPE II Action (draft submitted to the Town on 10/16/2020)**
- **Meadows North Subdivision – PIP**
 - Construction underway; Sewer system installation starting 12/7/2020 (work continuing weather dependent)
- **SAM GRANT – Salt Storage/Emergency Generator**
 - SEQR process initiated with request for Lead Agency Status (September 2020); Negative declaration issued at December 2020 meeting
 - **Next up – updated cost project estimates and preliminary design development**
- **Misc. Engineering Support**
 - Tonawanda Creek PIP (Water and sewer service extensions) Installed, testing completed, certifications to DOH submitted
 - I&I investigation
 - Smoke testing complete (various residential neighborhoods)
 - Manhole repair/lining (Sewer Department report)